

# AIREDALE NORTH AMERICA, INC

## PRE START-UP CHECK SHEET

QAF0060 Rev. B

Project ID	_____	Contact	_____
Contractor	_____	Contact Num	_____
Address	_____	PA Num	_____
City & State	_____	U Num	_____
Zip Code	_____	Model	_____
Phone – Fax	_____	Date	_____

This is an official request for Airedale factory start-up. By signing this form you are certifying that the equipment listed above has been completely installed and is ready for start up. If the information you provide is incorrect and the equipment is not ready for start-up at the time of the requested visit, a charge of \$750.00 per day plus **ALL** expenses may be incurred. By completing this form you are agreeing to this charge.

If any items are **NOT CHECKED**, please indicate why in the explanation section of this form.

- Unit(s) fully installed.
- Condensate drain line(s) connected and complete.
- Main power wiring complete and the correct voltage available at the equipment.
- Louver(s) installed.
- Wall sleeve(s) installed & and insulated (if required).
- Wall sleeve splitter plate(s) installed and sealed tightly against the unit and louver blade.
- All customer installed valve(s), sensor(s), relay(s) connected.
- Duct / Plenum installed
- Clean filters installed.
- Chilled water available (If applicable).
- Hot water available (If applicable).
- Split system(s) refrigerant pipe work pressure tested and evacuated. (**See Note<sup>1</sup>**).
- Split system(s) refrigeration charge correct. (**See Note<sup>2</sup>**).
- Communication network complete and operational.
- Controller(s) programmed and tested (If controls are supplied by others).
- If controls are supplied by others, a controls technician should be available on site during Start-up.

Controls used for this application \_\_\_\_\_

**Note<sup>1</sup>** Please refer to the Installation and Maintenance manual supplied with the equipment. Page 14.

**Note<sup>2</sup>** The condensing units are delivered with pre-charged refrigerant for the condenser and evaporator coils. Additional refrigeration charge **WILL BE REQUIRED** for field installed pipe work.

**Airedale is not responsible for adding additional refrigeration charges to the system(s)**

### **Explanation:**

---

---

---

---

Signed: \_\_\_\_\_ Print Name: \_\_\_\_\_